

Henan Mine Crane Co., Ltd
Cross of Mine Road and Weisan Road,
Changnao Crane Industry Zone,
Changyuan County, Henan, China.



起升部分合格证
Winch Certificate

Purchasing company: Worldwide Jeram WTE Sdn Bhd
Manufacturer: Henan Mine Crane Co.,Ltd
Address: Cross of Mine Road and Weisan Road, Changnao Crane Industry Zone, Changyuan, Henan, China

制造许可证编号: TS2410461-2028 Manufacturing certificate No.: TS2410461-2028	制造完成日期: 2024 年 12 月 6 日 Completion of Manufacture: 6th December 2024
--	--

起升主要参数
Main parameters

产品编号 Winch Serial No	2406201083	行车编号 Crane Serial No	2406201083
工作级别 Working duty	M3(Main)/M3 (Aux)	型号 Type	KSQ50/10T
起重量 Lifting capacity	50/10T	起升速度 Lifting speed (Main Hoist)	0.4-4m/min
副起升速度 Lifting speed (Aux Hoist)	0.8-8 m/min	起升电机 Hoisting Motor / Kw (Main Hoist)	YZP225M-4 / 37Kw
副起升电机 Aux Hoisting Motor / Kw	YZP160L-4/ 15kw	小车电机 CT Motor / Kw	YPEJ100L-1-4/ 2*2.2kw
起升高度 Lifting height (Maximum)	16.5m (Main) / 20m (Aux)	运行速度 Traveling Speed	3.5-35m/min
钢丝绳直径 Wire Rope Diameter (Main Hoist)	16mm (Diameter)	钢丝绳强度 Grade of Wire Rope	1870N/mm ²
钢丝绳直径 Wire Rope Diameter (Aux Hoist)	14mm (Diameter)	钢丝绳强度 Grade of Wire Rope	1870N/mm ²
超载测试重量 Overload Test Weight	62.5T	超载测试报告 Overload Test Report No	FAT2406201083

本产品经检验符合国家标准 EN14492-2:2019 的各项技术要求和安全规范，同时符合产品合同中的要求。检验合格，准予出厂。 This product has been inspected and meets all the technical requirements and safety standards of the national regulations EN14492-2:2019, as well as the requirements specified in the product contract. It has passed inspection and is approved for release.

质检部门负责人: 王石磊
Person in charge: Wang Shi Lei

检验员: 刘欢
Inspector: Liu Huang

检验专用章:
Special seal:



Henan Mine Crane Co., Ltd
Cross of Mine Road and Weisan Road,
Changnao Crane Industry Zone,
Changyuan County, Henan, China.
Email : sales@hnkscrane.com
Tel : +86-16650336016



PRE-DELIVERY FACTORY ACCEPTANCE TEST (FAT) & LOAD TEST REPORT WINCH HOIST KSQ50/10T (FOR INTERNAL REFERENCE ONLY)

1. General Information

Item	Description
Project Name	WTE Overhead Crane Project
Client/Customer	Worldwide Envirogreen Sdn Bhd
Manufacturer	Henan Mine Crane Co., Ltd
Location of FAT	Cross of Mine Road & Weisan Road, Changnao Crane Industry Zone
Date of FAT	6 TH December 2024
Equipment Type	Electric Winch
Model	KSQ50/10T
Serial Number	2406201083
Rated Capacity	50/10 Ton
Report No	FAT2406201083

2. Winch Specifications

Parameter	Value
Main Hoist Capacity	50 Ton
Auxiliary Hoist Capacity	10 Ton
Drum Type	Grooved Drum
Rope Diameter	16mm (Main) / 14mm (Aux)
Motor Power (Main)	37 kW
Motor Power (Auxiliary)	15 kW
Supply Voltage	380v 3Ph 50Hz
Braking System	Electromagnetic Brake
Control System	Remote Control
Speed (Main)	0.4-4 m/min
Speed (Aux)	0.8-8 m/min
Gearbox Type	Planetary



Henan Mine Crane Co., Ltd
Cross of Mine Road and Weisan Road,
Changnao Crane Industry Zone,
Changyuan County, Henan, China.
Email : sales@hnkscrane.com
Tel : +86-16650336016



3. Scope of FAT

- Visual Inspection
- Mechanical Function Test
- Electrical Function Test
- Load Test
- Safety Devices Verification
- Documentation Verification

4. Test Results

4.1 Visual Inspection

Item	Result	Remarks
Structural Integrity	PASS	No deformation or damage
Paint and Finish	PASS	Surface well coated
Labelling and Nameplates	PASS	Clear and complete
Cable and Connections	PASS	Properly terminated

4.2 Mechanical and Electrical Functionality

Test Item	Result	Remarks
Hoist Operation (Main)	PASS	Smooth lifting/lowering
Hoist Operation (Auxiliary)	PASS	No abnormal noise/vibration
Brake Operation	PASS	Brake holds load effectively
Limit Switches	PASS	All limit switches functional
Remote Control	PASS	Responsive and effective



4.3 Load Test

Load	Applied	Result	Remarks
100%	(50T Main)	PASS	No abnormal behaviour
125%	(62.5T Overload)	PASS	Sustained and released load

Henan Mine Crane Co., Ltd
Cross of Mine Road and Weisan Road,
Changnao Crane Industry Zone,
Changyuan County, Henan, China.
Email : sales@hnkscrane.com
Tel : +86-16650336016



4.4 Safety Devices Check

Device	Function	Verified Result
Emergency Stop	YES	PASS
Limit Switches	YES	PASS
Overload Protection	YES	PASS
Thermal Protection	YES	PASS

4.5 Documentation Check

Document	Available	Remarks
Operation Manual	YES	Verified
Maintenance Manual	YES	Verified
Electrical Drawings	YES	Verified

5. Remarks and Observations

- All functions tested satisfactorily.
- No corrective actions required.
- Equipment is ready for shipment.



6. Approval PIC & Position

Name	Position	Approval Date
Wang Shi Lei 王石磊 (Henan Mine Crane)	QC Manager	6/12/2024
Hu Keqin 胡克勤 (WTE Jeram)	Project Manager	6/12/2024